


2020 STREET IMPROVEMENT PROJECT



2020 STREET IMPROVEMENT PROJECT

CURRENT CONSTRUCTION AREA: 1ST ST SW & SE & 2ND ST NE

1ST ST SW & SE

1. THE STREET IS BEING SUBCUT SO THE INTERSECTIONS WITH THE CROSS STREETS ARE TEMPORARILY CLOSED.
2. STREET CONSTRUCTION WILL CONTINUE FOR THE NEXT COUPLE OF WEEKS, CURB AND GUTTER IS PLANNED BE PLACED NEXT WEEK, WITH CONCRETE DRIVEWAYS TO FOLLOW LATER IN THE MONTH. TEMPORARY WATER SERVICE IS PLANNED TO BE REMOVED THIS WEEK.

2ND ST NE

3. THE REMOVAL OF TREES HAS STARTED AND WILL CONTINUE OVER

THE NEXT MONTH.

4. REMOVALS ON 2nd STREET NE HAS STARTED FROM 1st AVENUE NE TO 4TH AVENUE NE.
5. TEMPORARY WATER SERVICE HAS BEEN INSTALLED ON 2nd STREET NE UP TO 4th AVENUE NE AND INCLUDING 3 1/2 AVENUE NE.
6. ONCE THE SANITARY SEWER IS INSTALLED TO 4th AVENUE NE, THE CONTRACTOR WILL BEGIN WATER MAIN INSTALLATION FROM 1st AVENUE NE TO 4th AVENUE NE.

BY: _____
DATE: _____
REVISIONS DESCRIPTION: _____
DATE: _____
REV: _____

DATE: JULY 22, 2020
SCALE: AS SHOWN
DRAWN BY: DJM
CHECKED BY: _____
JOB NUMBER: 1003R0023.000

2020 STREET IMPROVEMENT PROJECT
CITY OF DODGE CENTER
DODGE CENTER, MINNESOTA
CURRENT WORK MAP

SHEET NO. **1**